

**ST. JOHNS COUNTY UTILITY DEPARTMENT
2N - PRIVATE PUMP STATION INSPECTION**

DATE: _____

ADDRESS: _____

CHECK LIST:	Yes/No
Install wetwell top a minimum of 10" above the finished and surrounding grade.	
Install pump-out box a minimum of 10" above the finished and surrounding grade.	
Install control panel a minimum of 5' from the edge of the wetwell.	
Install a check valve at the property line (owner side) adjacent to right-of-way or easement that connects to the service connection that SJCUD is providing.	

NOTES:

Contractor/Owner

Print Name

Signature

SJCUD Inspector

Print Name

Signature