

ST. JOHNS COUNTY UTILITY DEPARTMENT
3B - CLOSEOUT - BACKFLOW PREVENTER CERTIFICATION

NAME OF PROJECT: _____

STREET ADDRESS: _____

LOCATION OF DEVICE: _____

Manufacturer: _____ Model: _____

Serial No.: _____ Size: _____

☐ RP ☐ DC ☐ PVB ☐ AVB ☐ AG

Pressure drop across first check valve _____ psi

	CHECK VALVE #1	CHECK VALVE #2	DIFFERENTIAL PRESSURE RELIEF VALVE	PRESSURE VACUUM BREAKER
INITIAL TEST	1. LEAKED ☐ 2. CLOSED TIGHT ☐	1. LEAKED ☐ 2. CLOSED TIGHT ☐	OPENED AT _____ LBS DID NOT OPEN ☐	AIR INLET OPENED AT _____ PSI DID NOT OPEN ☐
REPAIRS	CLEANED ☐ REPLACED: RUBBER PARTS KIT ☐ C.V. ASSEMBLY ☐ OR DISC ☐ O-RINGS ☐ SEAT ☐ SPRING ☐ STEM/GUIDE ☐ RETAINER ☐ LOCK NUTS ☐ OTHER ☐	CLEANED ☐ REPLACED: RUBBER PARTS KIT ☐ C.V. ASSEMBLY ☐ OR DISC ☐ O-RINGS ☐ SEAT ☐ SPRING ☐ STEM/GUIDE ☐ RETAINER ☐ LOCK NUTS ☐ OTHER ☐	CLEANED ☐ REPLACED: RUBBER PARTS KIT ☐ R.V. ASSEMBLY ☐ OR DISC ☐ O-RINGS ☐ SEAT ☐ SPRING ☐ GUIDE ☐ DIAPHRAGM ☐ OTHER ☐	CHECK VALVE: _____ PSI LEAKED ☐
				CLEANED ☐ REPLACED
				C.V. ASSEMBLY ☐ DISC AIR INLET ☐
				DISC C.V. ☐ SPRING ☐
				RETAINER ☐ GUIDE ☐
				O-RING ☐ OTHER ☐
FINAL TEST	CLOSED TIGHT ☐	CLOSED TIGHT ☐	OPEN AT _____ LBS REDUCED PRESSURE	SATISFACTORY ☐

NOTE: All repairs/replacements shall be completed within ten (10) business days.

NOTES: _____

ST. JOHNS COUNTY UTILITY DEPARTMENT
3B - CLOSEOUT - BACKFLOW PREVENTER CERTIFICATION

I hereby certify that this data is accurate and reflects the proper operation and maintenance of the unit.

Certified Testing Company _____

Initial test by: _____ Certified tester #: _____

Date: _____

Repaired by: _____ Date: _____

Final test by: _____ Certified tester #: _____

Date: _____

Email this completed form to Construction Technician ConstructTech@sjcfl.us. Call 904-209-2618 with questions.