

**ST. JOHNS COUNTY UTILITY DEPARTMENT  
2D - INSPECTION - MAIN FLUSHING REPORT**

---

JOB NAME: \_\_\_\_\_

LOCATION: \_\_\_\_\_

DATE: \_\_\_\_\_

WTP: \_\_\_\_\_

- Type of Line Flushed: \_\_\_\_\_ WM \_\_\_\_\_ FM \_\_\_\_\_ RWM
- Size of Line: \_\_\_\_\_
- Length of Line Flushed: \_\_\_\_\_ feet
- "X" Dimension \_\_\_\_\_ inches (horizontal distance at which top of water stream reaches a vertical drop of 4" from the projected top of pipe)
- Approximate Discharge Rate (from table supplied by SJCUD) \_\_\_\_\_ GPM
- Min. velocity 2.5 ft/sec \_\_\_\_\_ approximate velocity.
- Start Time: \_\_\_\_\_
- Finish Time: \_\_\_\_\_
- Total Flush Time: \_\_\_\_\_ minutes
- Total Volume of Water Discharged: \_\_\_\_\_ gallons

Report by: \_\_\_\_\_

NOTES: \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

---

*Email this completed form to Construction Technician [ConstructTech@sjcfl.us](mailto:ConstructTech@sjcfl.us). Call 904-209-2618 with questions.*