

## Affidavit to acknowledge the requirement for a pile installation inspection report per FBC 1803 and 1810

The engineer of record or a testing agency approved by the Building Official shall, be on site for the entire time and witness the installation of each piling. This person is to observe the following minimum requirements, Total number of Installed Piles, Total Length of Installed Piles, Total Calculated Grout Volume Utilized for Piles, Total Actual Grout Volume Utilized for Piles, Piles installed in accordance with drawings and specifications, Exceptions to pile placements (as built), Description of installation equipment and procedure for installation, Blow count (if wood or steel), and Site conditions.

Upon completion of the installation and prior to any inspections, a piling installation inspection report written by the engineer of record or an approved testing agency, containing the following information must be submitted to the Building Official. The report must contain the following information:

Total number of installed piles Total length of installed piles Total calculated grout volume utilized for piles Total actual group volume utilized for piles Average grout factor for piles Piles installed in accordance with drawings and specification Exceptions to pile placements (as built) Description of installation equipment and procedure for installation Compressive strength report Blow count (if wood or steel) Site conditions \_\_\_\_\_, the contractor record, affirm that I I, (print) understand that I am required to have the engineer of record or an approved testing agency approved by the building official to be on-site for the entire time and witness the installation of each piling. I understand failure to comply, will result in extensive forensic testing by an approved testing agency. The foregoing Instrument was Acknowledged Before me on Signature Notary State of Florida | St. Johns County Or who has produced \_\_\_\_\_\_ No Oath taken

Permit # \_\_\_\_\_\_