St. Johns County Board of County Commissioners

BUILDING SERVICES DIVISION Building Department 4040 LEWIS SPEEDWAY SAINT AUGUSTINE, FLORIDA 32084



PHONE: FAX: (904)827-6800 (904)827-6849

Re-Roof Of Existing Site-Built Single Family Residential Structure Requiring Hurricane Mitigation Retrofitting: FS 553.844

The Following are exceptions to the Hurricane Mitigation Retrofitting requirements:

* Roof Overs-1 Time Maximum*Condos*Townhomes

* Duplexes* Detached Garages* Single Families Designed to the FBC

1.	Project Address:
2.	What is the Assessed/Appraised/Insured Value of the Structure \$
3.	Roofing material to be used (tile, shingle, metal, etc.):
4. 5.	Is the structure located East or West of the Intrarcoastal Waterway? Is the structure located North or South of the Six Mile Boat Ramp at Guana Lake?
	The Wind-Borne Region map: http://www.co.st-johns.fl.us/GIS/MapMart.aspx
•	itialing and signing below the contractor or owner/builder certifies that the above referenced project is in liance as follows: The candidates
•	When roof covering on an existing site-built single family residential structure is removed and replaced. Roof deck attachments and fasteners must be strengthened and corrected and a secondary water barrier must be installed regardless of house value.
•	When roof covering on an existing site-built single family residential structure is removed and replaced and is located in the wind borne debris region with a valuation of \$300,000 or more: Roof deck attachments and fasteners must be strengthened and corrected and a secondary water barrier must be installed. Roof to wall connections must be enhanced by up to 15% of the re-roof cost. Exceptions: (1) when demonstrated that roof to wall connections were installed at time of original construction or (2) when documented that the cost will exceed 15% of the re-roof replacement value
the re roofs const comp or gal	understand equirements of Florida Statute 553.844 which pertains to Hurricane Damage Mitigation for reand will comply with these requirements by requesting the 000 Informational* while under ruction and the 123 inspection for the final. I certify that the above referenced project will ly with these requirements. I understand that if the home requires installation of hurricane clips be end bracing, I must subcontract this work to a residential, building or general contractor for sortion of the work not to exceed 50% of the total contract amount.

*The "In Progress" inspection must be scheduled prior to 7:00a.m. on the day the inspection is needed. Please use request code #000 with you permit number. The inspector will arrive and inspect your work at any stage. You are not required to wait for the inspector or leave any area exposed to the weather.